APPLICATION No.: 10849	TAP CLEARED			
LOCATION: 1043 Cove Rd	DATE	BEF.	AFT.	REMARKS
OWNER: 31-313  MEASURES: Aug 30, 1904  W X Thatcher St 81.4 ft N X S line Cove Rd 3.7 ft E X W line House 11.4 ft 1" Copper Service 4/8/2019 - Lead Service Line Replacement Program PHase 1, Contractor P. Gioioso & SOn Type CU, Diameter (in) 1, Water Pressure 100 Distance main to curb stop (ft) 9 Distance curbstop to meter (ft) 24.5 Distance curbface to curb stop (ft) 2.0 Depth of service (ft) 4.3 Total length of new pipe installed (ft) 24.5 Curb stop replaced: no, size 3/4" corporation replace: no, size 3/4" Ball vavle furnished: yes, size 1" remarks: 1-3/4" union installed 1 ft outside curb stop	3/14/7 Reamed	\$		

