

LOCATION: 206 Church St.

OWNER: Manuel Silera

DATE

BEF.

AFT.

REMARKS

9/23/60

reamed

MEASURES:

5/8"

N from	Belleville Rd.	145.2 ft.
W from E line	Church	5.3 <del>11.0</del> ft.
S from N line	House	4.5 <del>3.6</del> ft.
W from	fence	5.5 ft.

Sept. 23, 1960 Renewed from main to property line:

43 ft. of 3/4" copper tubing type K, soft

1-3/4" copper stop:

1-3/4" x 3/4" cop. to I.F. coupling, fig. 413

1-3/4" lead to copper couplign - Ford

1-C.I. stop box bottom

lead left in ground

3/4"

Copper

S from S line	Glennon	6.8 ft.
W from E line	Church	5.5 ft.
N from S line	House	20.3 ft.
S from N line	House	5.8 ft.
W from W line	House	15.0 ft.

Dec. 8, 2005 Contractor, Nelson Cardoso, renewed service from curb stop to house



## Y

## CHARGE OUTS

[illegible]