

APPLICATION No.: 11069

TAP CLEARED

LOCATION: 103 Thompson St

DATE

BEF.

AFT.

REMARKS

OWNER:

3/15/84 Ream

31-313

MEASURES: E X Orchard St 55.3 ft
S X N Line Thompson St 8.7 ft
E X W Line House 9.2 ft
1" Copper Service
10/23/2018 Lead Service Replacement Program
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 90
Distance from main to curb stop (Ft) 25
Distance from curb stop to meter (ft) 17.5
Distance from curb face to curb stop (ft) 1.5
Depth of service (ft) 3.9
Total length of new pipe installed (ft) 17.5
Curb stop replaced: No size 3/4"
Corporation replaced: No size 3/4"
Ball valve replaced: Yes size 1"
Remarks: 3/4-1 union installed 1.0 lf outside
curb stop

[illegible]