

11472

✓

357 Elm

~~Bridget B. Murray~~

E x E	Line Park St	77.8'
S x N	Elm St	7.0'
W x E	House	6.3'
E x W	House	18.0'
S x S	House	17.0'
Main	to Property Line	32.0'
Pipe	Inside Property	13.0'

 $5/8''$ 

E from	Park	77.3
S from N line	Elm	7.0
W from E line	House	6.3

June 18, 1973 Renewed from  $\frac{1}{2}$  ft. outside curb stop  
to a point 1 ft. from property line.  
6 ft. -  $\frac{3}{4}$ " Copper tubing  $\frac{3}{4}$ " Hays comp. curb  
2 wiped joints stop

1-30-01 Zenone Const. renewed from main to property line.  
Stock: 28 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,  
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop. adapt.  
XS, 1 - 3/4" Corporation tap, 1 - 6"x3/4" Service Saddle.  
Zenone Const. to maintain cut.

6/6/2018: Renewal curb stop to meter, Contractor JLC Inspector Percy

## METER HISTORY

[illegible]

## CHARGE OUTS