

APPLICATION No.: 11497

## TAP CLEARED

LOCATION: 82 Independent St.OWNER: Emily R. Neves

DATE

BEF.

AFT.

REMARKS

7/13/95: tap reamed

MEASURES:  $5/8$ " H lead Aug. 28, 1906

S from Independent St. 43.4 ft.

W from E line Crapo St. 8.5 ft.

N from S line bldg. 4.3 ft.

May 25, 1976 Renewed from the curb stop to inside  
cellar.

15 ft. -  $3/4$ " Copper tubing (5 ft. inside)

$3/4$ " Curb Stop Stop Box

$5/8$ " lead to copper adaptor XXS

- - -

July 13, 1995: Crapo St. Reconstruction

Todesca Corp renewed service from main to prop line

Cont. supplied all stock & will maintain trench

Stock: 15ft  $3/4$ " copper tubing 1- $3/4$ " curb stop

1-stop box 1- $3/4$ x $3/4$  cop-cop cplg.comp 1- $3/4$ x $5/8$  Fig 413

Insp. Dennis Monty

## ADDITIONAL MEASURES

S x N line house 40.6 ft

N x S line house 4.0 ft

[illegible]