

APPLICATION No.: 11660

TAP CLEARED

LOCATION: 21 Peckham

DATE

BEF.

AFT.

REMARKS

OWNER: Agnes Trela

9/11/79

Reamed

MEASURES: 5/8"

W from County 194.5 ft.

S from N line Peckham 9.0 ft.

W from E line House 10.3 ft.

8/29/78: Renewed from 6" outside curb stop to 5.6' inside curb stop. 6 ft. - 3/4" copper; 3/4" curb stop; 5/8" x 3/4" lead to cop. adapt. XS; Caldwell stop box;

9/11/79: Renewed from main to 3 ft. front of main. 3 ft. - 3/4" copper; 3/4" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS

*Poor Pressure 10/31/85*

10/19/06 - Caliacco Corp. renewed from main to property line 28 ft

-----

01/22/18 Dpi renewed from curb stop to meter. Stock: 20 ft. 3/4" copper tubing; 3/4" x 1/2" brass bushing; 3/4" ball valve; CI curb stop box

Date: 9/28/2017 Contractor City of New Bedford

Renewed CS to Meter

Type of Pipe: Copper Size: 3/4"

Cop-3/4 Box of 3/4" Copper Tubing Units 20 UOM Feet

Bush-.75x.5 3/4" x 1/2" Brass Bushing Units 1 UOM Each

BValve- 3 3/4" Ball Valve 4 Units 1 UOM Each

CI Curb Box Cast Iron Curb Stop Boxes Units 1 UOM Each

[illegible]