

APPLICATION No.: 11683

TAP CLEARED ✓

LOCATION: 86-88 RobesonOWNER: Le ClairMEASURES: 3/4"*Copper**04-16-1967**check elect.**8/21/12**2012-3309633*

W 8m

Cottage

117.4

N from S line Robeson

7.5

W from E line house

17.3

-----  
April 23, 1967 Renewed from a point  $\frac{1}{2}$  ft. outside curb stop to a point 3 ft. inside curb stop

$3\frac{1}{2}$  ft. of  $\frac{3}{4}$ " copper tubing 1  $\frac{3}{4}$ " copper stop (used)

2  $\frac{3}{4}$ " cop. to I.P. Cplg. 2 lbs. wiping solder

-----  
MAY 13 1982--Tilcon renewed service from the main to the property line. 14.0 ft.  $\frac{3}{4}$ " copper; curb stop; stop box; 1" x  $\frac{3}{4}$ " Fig. 413;  $\frac{5}{8}$ " x  $\frac{3}{4}$ " lead-cop. adapt. XXS;

-----  
8/22/12 - City crew renewed water service from curb stop to meter

16 ft -  $\frac{3}{4}$ " copper tubing; 1 Caldwell stop box

Foreman: Danny Perry  
-----

DATE

BEF.

AFT.

REMARKS

*11/4**9145 0135*

[illegible]

## CHARGE OUTS

[illegible]