


APPLICATION No.: 12565TAP CLEARED LOCATION: 105 SummerOWNER: Helen HasseyMEASURES: 3/4"

N from	North	68.9 ft.
E from W line	Summer	7.2 ft.
N from S line	House	4.1 ft.

August 1, 1950 New 12 ft. from meter to outside house.
12 ft. of 3/4" copper tubing
Stock supplied and installed by owner's plumber.

4/6/98 Renewed from main to 3' inside property. Stock: 18 ft. -
3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box,
1- 3/4" x 3/4" cop to cop cplg., comp. 3' inside prop.,
1 - 3/4" Corporation tap. Cardoso Contractor supplied & installed.

[illegible]

CHARGE OUTS

[illegible]