

APPLICATION No.: 12648

TAP CLEARED

LOCATION: 470 SummerOWNER: Laurier B BoucherMEASURES: 3/4"

N from	Weld	120.2 ft.
W from E line	Summer	7.0 ft.
S from S line	House	0.7 ft.

DATE

BEF.

AFT.

REMARKS

5-11-53

Reamed

May 11, 1953 Renewed from main to the property line.
27 ft. of 3/4" copper tubing 1 3/4" copper stop
1 1" x 3/4" cop. to i.f. cplg. 1 wipe joint
1 C.I. stop box bottom

6/2/2021 - Water renewal - Curb stop to meter

Done by DPI - Rui Martins

Mblank - Meter Blank 3/4" (3/4) 1-each, (3-4) Ball 3/4" ball
valve 1-each, Ppress 3/4" propress male m adp adapter (3-4)"
1-each, (3-4)" 3/4 propress 90 propre SS 90 1-each, CSV valve
3/4" curb stop valve (3-4)" 1-each, CI-CRB-B Cast Iron
curb stop boxes 1-each, Cop-Box of 3/4" copper tubing
(3-4)" 60 ft coils 10-each

[illegible]

CHARGE OUTS

[illegible]