

13123

TAP CLEARED

70 Independent St.

Mary A. Gonsalves Et Al.

MEASURES: 5/8" H lead Feb. 2, 1910

E from Crapo St. 148.5 ft.

N from S line Independent St. 8.2 ft.

E from W line house 11.4 ft.

7/9/93: Renewed from main to ins.cellar (12ft ins.prop line)

Stock: 30ft 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1-3/4x5/8 Fig 413

[illegible]

DATE _____

BEF.

AFT.

REMARKS

7-93	9528 4A61
------	-----------

7/9/93:	tap reamed
---------	------------

[illegible]