

APPLICATION No.: 13651

TAP CLEARED



LOCATION: 310 Park

OWNER: J. Preece

MEASURES:

5/8"

N from

W from E line

S from N line

North

Park

House

78.4 ft.

8.8 ft.

9.0 ft.

March 12, 1964 Rewiped joint at the main.
1 lb. wiping solder

March 19, 1970 Renewed from $\frac{1}{2}$ ft. outside curb stop to property line.
9 ft. of 3/4" copper tubing 1 3/4" Hays curb stop
2 wiped joints

11-28-2000 Tilcon Const. renewed from main to curb stop. Stock:
~~23 ft.~~ - 23 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" Fig. 413. Tilcon Const
to maintain cut.

11-2-2021: Water service renewed from curb stop to meter
Contractor: Roto Rooter
N x S Line house 15'
W x W Line house 12'
Main to property line 32'
Pipe inside property 6'

DATE

BEF.

AFT.

REMARKS

3-12-64

Reamed

11-28-2000 Tap reamed

METER HISTORY :

[illegible]

CHARGE OUTS