

APPLICATION No.: 14407

TAP CLEARED

LOCATION: 90 Whitlow

DATE

BEF.

AFT.

REMARKS

OWNER: Helen Pinlsouski

MEASURES: 3/4"

N from	Durfee	405.3 ft.
W from E	Whitlow -	8.9 ft.
N fr m S	house	3.8 ft.

Laid in trench with drain

 April 28, 1961 Renewed from curb stop to 1 ft. inside the curb stop
 1 ft. of 3/4" copper tubing 2 lbs. wiping solder

July 23, 1976 Renewed from 6" outside curb stop to the
 property line.
 10 ft. - 3/4" Copper tubing 3/4" Curb Stop
 Caldwell Stop Box 2 - 5/8" x 3/4" lead to
 Side. 9' x 3' Dirt copper adapt. XXS
 - - -

Sept. 9, 1976 Renewed from the curb stop to inside
 cellar.
 24 ft. - 3/4" Copper tubing (16 ft. inside)
 - - -

DPI: Foreman Rui Martins

11.11.2021 Main to curb stop renewal

CI-CRB-B Cast Iron Curb Stop Boxes 1ea, CSValve-3/4" Curb Stop Valve (3-4)" 1ea,

Cop-Box of 3/4" Copper Tubing (3-4)" 60 ft coils 22 ft, LCXXS-5/8" to 3/4" lead to copper
 (5-8)"X(3- coupling XXS 4)" 1ea.

METER HISTORY

[illegible]

CHARGE OUTS