

APPLICATION No.: 14442

TAP CLEARED 86-37-0655

LOCATION: ^R 21 Lexington

OWNER: Frank Medeiros

MEASURES: 3/4" now 1"

W from
S from N line
W from E lineRockdale Ave.
Lexington
house270.0 ft.
9.0 ft.
5.5 ft.

Jan. 17, 1975 Renewed from 6" outside curb stop to a point 1 1/2 ft. inside.

2 ft. - 3/4" Copper tubing 3/4" Curb Stop

Caldwell Stop Box 1 wipe joint

5/8" lead to copper adaptor

XXS

9/8/86: Renewed from main to a point 2.0 ft.

Stock: 2.0ft. 3/4" copper tubing 1 - 3/4x 5/8 lead to cop

adapt. xxs 1 - 3/4 x 3/4 Fig. 413

=====

2/12/91: Renewed from 1/2' outside curb stop to a point

2 ft. Stock: 3ft. 3/4" copper tubing

1- 3/4" curb stop 1-Caldwell stop box

2- 3/4x5/8 lead to cop adapt. xxs

5/30/08 - West End Water Main Rehab Project - Contract #4 - Perrina

Construction renewed service from main to property line. Stock: 29

ft. - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop; 1 - 1"x

3/4" reducer Inspected by: Tim Ives, CDM

DATE BEF. AFT. REMARKS

9/8/86: TAP REAMED 3/4" 9/107-0937

V

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 20369 C

TAP CLEARED

LOCATION: R. 21 Lexington

DATE

BEF.

AFT.

REMARKS

OWNER: _____

MEASURES: 5/8"

Lead

October 1924

INACTIVE SER

[illegible]

CHARGE OUTS

[illegible]