

APPLICATION No.: 14704TAP CLEARED A 1721 ✓LOCATION: 59 StephenOWNER: Mary PivaMEASURES: 5/8"

S from	Mathew	81.3 ft.
E from W line	Stephen	7.7 ft.
N from N line	House	3.2 ft.

DATE

BEF.

AFT.

REMARKS

JAN 16 1981

Reamed

12/17/04

Tap Reamed

✓ March 8, 1977 Renewed from $\frac{1}{2}$ ft. outside curb stop to the property line.

7 ft. - $\frac{3}{4}$ " Copper tubing Caldwell Stop Box
2 - $\frac{5}{8}$ " x $\frac{3}{4}$ " lead connectors $\frac{3}{4}$ " Curb Stop

✓ Jan. 16, 1981: Renewed from main to the curb stop.

10.0 ft. - $\frac{3}{4}$ " copper

1- $\frac{5}{8}$ " x $\frac{3}{4}$ " Fig. 413 Tap reamed

Same curb stop Sam stop box

12/17/04 Renewed from main to property line. Stock: 18 ft. $\frac{3}{4}$ " copper tubing; $\frac{3}{4}$ " curb stop; Caldwell stop box; $\frac{5}{8}$ " x $\frac{3}{4}$ " lead-cop adapt. XXS; $\frac{5}{8}$ " x $\frac{3}{4}$ " Fig. 413 Tap reamed
Repaired 18" drain on sidewalk. Stock: 8 ft 18" PVC pipe; 18" cplg. clay-PVC...Repaired 6" sewer with 6' PVC; 2 rubber cplgs clay-PVC; Repaired 4" drain service using 6' 4" PVC; 2 rubber cplgs. clay-PVC

E from E house 17.0 ft.

Main to Property line 18.0 ft.

Pipe inside Property 20.0 ft.

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 14704

LOCATION: 59 Stephen St

OWNER:

31-313

MEASURES:

9/22/15 Service renewed from curb stop to meter
work done by W.C. Smith Inspected by
P.Reynolds.

TAP CLEARED

[illegible]

[illegible]

APPLICATION No.: 14705

LOCATION: Rear 59 Stephen

OWNER:

MEASURES:

 $5/8''$

Conn of 14704 madey by city

TAP CLEARED

[illegible]

[illegible]

CHARGE OUTS

[illegible]