


APPLICATION No.: 14773TAP CLEARED LOCATION: 12 StackhouseOWNER: Francisco Perreira

MEASURES:

3/4"

N from

W from E line

S from N line

Rock dale Ave. 130.0 ft.

Stackhouse 8.5 ft.

House 1.5 ft.

-----  
December 17, 1953 Renewed from curb stop to a point 7 ft. inside the curb stop.

7 ft. of 3/4" copper tubing 2 wipe joints  
-----

June 27, 1962 Renewed from property line to meter inside of bldg.  
14 ft. of 3/4" copper tubing  
Stock furnished and installed by owner's plumber.  
-----

September 8, 1954 Renewed from a point 6 ft. inside curb stop to the property line.

7 ft. of 3/4" copper tubing 1 3/4" cop to cop cplg  
1 wipe joint  
-----

Oct. 25, 1977 Renewed 2 ft. outside curbstop to copper already in ground. 2 ft.-3/4" copper; 5/8" x 3/4" lead to cop. adapt. XS; 3/4" curb stop; Caldwell stop box;

DATE

BEF.

AFT.

REMARKS

[illegible]

## CHARGE OUTS

[illegible]