

APPLICATION No.: 14839

TAP CLEARED

LOCATION: 61 Mt. Vernon

OWNER: Allen H. Cunningham

MEASURES:

3/4"

W from

S from N line

W from E line

Highland

Mt. Vernon

House

11.0 ft.

7.0 ft.

5.0 ft.

March 14, 1955 Renewed from a point 1 ft. outside curb
stop to a point 6 ft. inside curb stop.

7 ft. - 3/4" Copper tubing 3/4" copper stop

2 wipe joints

Sept. 28, 1976 Renewed from the main to a point 4 ft.
from the main.

4 ft. - 3/4" Copper tubing

3/4" x 3/4" Fig. 413

5/8" x 3/4" lead to copper
adaptor XXS

MAR 30 1982 - Tilcon renewed service from the main to the
property line. 26.5 ft. - 3/4" copper; curb stop; stop box;
5/8" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XS;

4/26/10 - City crew renewed water service from curb
stop to meter (15 ft inside property)

23 ft - 3/4" copper tubing Foreman: Frank Bento

DATE

BEF.

AFT.

REMARKS

9/28/76

Reamed

4/21/10 10:00

2010-1606678

[illegible]

CHARGE OUTS

[illegible]