

APPLICATION No.: 14870

TAP CLEARED

LOCATION: 33 Independent St

OWNER:

31-313

DATE

BEF.

AFT.

REMARKS

8/5/91 Ream

MEASURES: Aug. 12, 1912

W X County St 270.5 ft

S X N Line Independent 8.5 ft

E X W Line House 18.0 ft

1" Copper Service

11/20/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 24

Distance curb stop to meter (ft) 14

Distance from curb face to curb stop (ft) 1.0

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 14

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve furnished: yes size 1"

Remarks: 1-3/4" union installed 1LF outside curb stop

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

## CHARGE OUTS

