

14982



95 Grant

Mrs Mary V. Duffy

W from	Jenny Lind	507.0
S from N line	Grant	9.3
W from E line	House	6.0

W from	Jenny Lind	507.0
--------	------------	-------

S from Nline	Grant	9.3
--------------	-------	-----

W f rom E line House 6.0

Aug. 13, 1956 Renewed from tap to curb stop.

24 ft. - 3/4" Copper tubing

1" x 3/4" cplg. fig. 413 1# wiping solder

12/29/78: Renewed from curb stop to prop. line. 7 ft.-

3/4" copper; 5/8" x 3/4" lead-cop. adapt. XS; Caldwell
stop box;

8-27-01 Renewed from new curb stop to ins. cellar. (6ft. ins.

prop. line) STock: 13 ft. - 3/4" Copper tubing, 1 - 3/4" Curb

Stop, 1 - Caldwell Stop Box.

5/20/08 - West End Water Main Rehab Contract # 4 - Perrina Const

Renewed water service from main to a point 6 ft

6 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer

Inspected by Tim Ives, CDM

