

APPLICATION No.: 15165 5/8" L lead

TAP CLEARED 860-1321 ✓

LOCATION: 77 Beech St.

OWNER: Geo J. Allen

MEASURES: 5/8"

Copper
L lead

May 19, 1913

N from

Maxfield

214.3 ft.

E from W line

Beech

7.0 ft.

N from S line

House

0.5 ft.

Laid in trench excavated for drain.

0.5

3/6/86: Renewed from 1/2' outside curb stop to a point
 5.0 ft. Stock: 5ft. 3/4" copper tubing 1 - 3/4" curb
 stop 1 - Caldwell stop box 1 - 3/4x5/8 lead to cop
 adapt. xs 1 - 3/4x5/8 lead to cop adapt. xxs.
 =====

10-21-99 Renewed from main to property line. Stock:
 14 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop(same)
 1 - Caldwell Stop Box(same), 1 - 5/8" x 3/4" lead to cop.
 adapt.XS, 1 - 5/8" x 3/4" Fig. 413. DW White to maintain
 cut.

9/3/08 west end water main rehab contract #4 perrina constr
 renewed service from main to a point 5 feet stock 5ft 1" copp
 tubing 1-1 corp tap 1-1 x3/4 reducer insp T. Alves cdm

2/23/11 - City crew replaced water service from curb stop
 to meter
 18 ft - 3/4" copper tubing; 2 - 3/4" cop to cop cplg
 Foreman: Dana Farland

DATE

BEF.

AFT.

REMARKS

12-21-99 Tap reamed

2/18/11 9:30

2011-0801367

METER HISTORY

CHARGE OUTS

[illegible]