

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

BEF.

AFT.

REMARKS

N from	Court	88.3 ft.
E from W line	Chancery	6.5 ft.
N from S line	House	4.0 ft.

N from	Court
E from W line	Chancery
N from S line	House

88.3 ft.
6.5 ft.
4.0 ft.

Nov. 26, 1962 Renewed from $\frac{1}{2}$ ft. outside curb stop to property line. $6\frac{1}{2}$ ft. - $3\frac{3}{4}$ " copper tubing; 1 - $3\frac{3}{4}$ " cop to cop. stop, fig. 415 R.H.; 2# wiping solder;

- V -

June 25, 1974 Renewed from the new 12" main to the property line.

14 ft. - 3/4" Copper tubing

3/4" Curb Stop

1 - 3/4" Corporation

5/8" x 3/4" Ford lead to
cop. adaptor XS

1 - reused Acush. Stop Box
(Contractor to install new
stop box at a later date)

Measures of $3/4"$ Curb Stop:

N x N line Court St. 88.0 ft.

N x S line House 4.0 ft.

E x W line Chancery St. 6.2 ft.

E x E line House 11.3 ft.

S & S Construction Co. of Wareham sub-contractor for Fredrico supplied all the stock - labor - Excavated & backfilled the trench. He will maintain all trenches.

WEST END URBAN RENEWAL

See back for renewal information -

[illegible]

CHARGE OUTS