

APPLICATION No.: 15499

TAP CLEARED

LOCATION: 76 Scott St.OWNER: Antonio Medeiros

MEASURES:

5/8" H lead Dec.1,1913
E from Crapo St. 416.0 ft.
N from S line Scott St. 9.0 ft.
W from E line house 3.5 ft.

Aug. 19, 1976 Renewed from 6" outside curb stop to
inside cellar.

20 ft. - 3/4" Copper tubing (10 ft. inside)

3/4" Curb stop Caldwell Stop Box

3/4" lead to copper adaptor XS

1" Copper Service - - -

07/02/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 12

Distance from curb stop to meter (ft) N/A

Distance from curb face to curb sop (Ft) 1

Depth of service (ft) 4

Total length of new pipe installed (ft) 12

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: No

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
1-25-62		5/8	Hersey F	1705957					

