

15679

✓

~~220~~-222 Tremont S.E. Cor. Middle

Almira F. Hillman

5/8th

S from	Middle	21.0 ft.
W from E line	Tremont	6.5 ft.
N from S line	house	10.5 ft.

1/31/94: Renewed from $\frac{1}{2}$ ' outside curb stop to a point 2ft
ins.curb stop Stock: 3ft $3\frac{3}{4}$ "copper tubing 1- $3\frac{3}{4}$ " curb stop
1-Caldwell stop box 2- $3\frac{3}{4}$ x $\frac{5}{8}$ lead-cop adapt.xs

6/7/05 Renewed from newly installed 8" main to property line.
Stock: 29.0 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop
box; 3/4" x 5/8" lead-cop adapt.; 3/4" Corporation tap
Silva Const.

7/28/2018: Inspected renewal service curb stop to meter

Contractor JLC Construction: Inspector Manny Rose

[illegible]

222

APPLICATION No.: 15679

TAP CLEARED

LOCATION: Tremont Cor. Middle

OWNER:

MEASURES:

5/8"

S from

W from E line

N from S line

Middle

Tremont

House

21.0 ft.

6.5 ft.

10.5 ft.

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]