

APPLICATION No.: 15688

TAP CLEARED ✓

LOCATION: 168 ReedOWNER: Whitch

MEASURES:

5/8"

S from Maple

117.3

W from E line Reed

8.9

N from S line house

11.3

June 15, 1971 Renewed from $\frac{1}{2}$ ft. outside curb stop to property line.
9 ft. of 3/4" copper tubing 1 3/4" Hays curb stop
2 wipe joints

Sept. 19, 1977 Renewed from the main to a point 5 ft.
from the main.

5 ft. - 3/4" Copper tubing 1" x 3/4" Fig. 413

5/8" x 3/4" lead to copper adaptor XS
- - -

10-25-2000 Silva Const. renewed from main to curb stop.

Stock: 24.6 - 3/4" Copper tubing, 1 - 3/4" Curb Stop,

1 - Caldwell Stop Box, 1 - 3/4" Corporation tap.

Silva Const. to maintain cut.

May 8, 2018 Replaced water service from curb stop to meter. 33' 3/4" copper tubing

CI curb stop box; 3/4" ball valve; 3/4" x 1/2" brass bushing; 2 - 3/4" 90°
threaded copper elbow Manny W

DATE

BEF.

AFT.

REMARKS

9/19/77

Reamed

[illegible]

CHARGE OUTS

[illegible]