



DATE	BEF.	AFT.	REMARKS
------	------	------	---------

7/28/87 Tap Reamed

8/24/94: tap reamed

W from	Chancery	70.5 ft.
S from N line	Syeamore	8.6 ft.
E from E line	House	1.2 ft.

8 ft. - 3/4" Copper tubing  
Caldwell Stop Box

3/4" Curb Stop  
2 - 5/8" lead to cop.  
adaptor XS

0.6 ft. - 3/4" copper tubing      3/4" x 5/8" lead to cop adapt XS  
1 - 3/4" x 5/8" Fig. 413

0.6 ft. - 3/4" copper tubing      3/4" x 5/8" lead to cop adapt XS

1 - 3/4" x 5/8" Fig. 413

8/24/94: Renewed from main to curb stop Stock: 25ft 3/4"  
copper tubing 1-3/4" curb stop 1-Caldwell stop box  
1-3/4x5/8 Fig 413

9/01/04 - Silva Cont. #4 renewed service with 5 ft. copper

## METER HISTORY

## CHARGE OUTS

[illegible]