

APPLICATION No.: 16075

## TAP CLEARED

LOCATION: 229 Irvington

OWNER: Raoul Tetrault

Original: 01-01-1913

MEASURES:	W from $\frac{5}{8}$ L	Rochambeau	72.7 ft.
	S from N line	Irvington	8.7 ft.
	E from W line	house-	4.0 ft.

3/10/10 8.00  
3-10-102010-1004734  
Tap reamed

May 31, 1960 Renewed from 1 ft. outside curb stop to  
1 ft. inside curb stop.

2 ft. -  $\frac{3}{4}$ " Copper tubing  $\frac{3}{4}$ " cop to cop stop  
2# wiping solder

- - -

10/23/09 - Owner charged \$90 (\$30 shut-off; \$30 -turn-on;  
& \$30 for 1" meter couplings). Meter blank installed  
for home inspection- Percy Reynolds

3/10/10 - City crew renewed water service from main  
to meter (12 ft inside property)

44 ft -  $\frac{3}{4}$ " copper tubing; 1 -  $\frac{3}{4}$ " curb stop;  
1 Caldwell stop box; 1 -  $\frac{5}{8}$ " x  $\frac{3}{4}$ " Fig 413; Tap reamed  
Foreman: Frank Bento

-----

[illegible]