

APPLICATION No.: 16553

## TAP CLEARED

LOCATION: 15 Mt. Pleasant LaneOWNER: Clifton NicholsMEASURES: 3/4"

E from	Vine	81.5 ft.
S from N line	Mt. Pleasant Lane	3.5 ft
E from W line	House	8.2 ft.

Dec. 12, 1972 Renewed from 6" outside curb stop to property line.

3½ ft. - 3/4" Copper tubing      3/4" Curb Stop  
2 wipe joints

4/6/82: Tilcon renewed service from the main to the curb stop. 9.0 ft.-3/4" copper; 3/4" curb stop; stop box; 1" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

6-25-95 S&B Const. renewed from the newly installed 8" ductile main to a point 2.7 ft., S&B Const. supplied stock:, 2.7 ft.-3/4" Copper tubing, 1-3/4" Corporation tap. S&B Cont. to maintain cut.

DATE

BEF.

AFT.

REMARKS

[illegible]

## CHARGE OUTS

[illegible]