

APPLICATION No.: 16584

TAP CLEARED ✓

LOCATION: 168 Church St

OWNER: \_\_\_\_\_

31-313

MEASURES: N from Nash Rd 358.9 ft

W from E Line Church St 6.0 ft

N from S Line House 1.2 ft

W from fence 6.7 ft

1" Copper Service

05.09.2018 Lead Service Line Replacement Program

Phase 1 Contractor P. Gioioso and Sons

Type CU, Diameter (in) 1, Water Pressure 69

Distance from main to curb stop (ft) 34 .0

Distance curb stop to meter (ft) 20.8

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 20.8

Curb stop replaced: No, Size 3/4"

Corporation replaced: No, 3/4"

Ball Valve Furnished: Yes, Size 1"

Remarks: 1"-3/4" union installed 1.0' from curb stop

DATE

BEF.

AFT.

REMARKS

9/26/60 Ream

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

## CHARGE OUTS

