

APPLICATION No.: 1659

TAP CLEARED

OWNER:

31-313

MEASURES: April 15, 1874

N from Sycamore St 25.5 ft

E from W line Cottage St 5.7 ft

N from S line House 1.9 ft

1" Copper Service

03/31/2020 Lead Service Line Replacement Program

Phase 1 Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water Pressure 55

Distance from main to curb stop (ft) 5

Distance curb stop to meter (ft) 18

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 10

```
Curbstop replaced: yes size1
```

Corporation replaced: yes size 1"

Ball valve replaced: no size 0.75

remark: 1-3'4 union installed where shown

[illegible]

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

115.

