

LOCATION: 388-90 Arnold St.

OWNER: Pat. K. Quinn

MEASURES: 3/4" L lead May 9, 1916  
 On E line Rounds (north)  
 N from S line Arnold 9.0 ft.  
 E from W line House 11.0 ft.  
 Laid in trench excavated for drain.

Dec. 22, 1972 Renewed from the main to a point 1 ft.  
 from the main.

1 ft. - 3/4" Copper tubing 3/4" x 3/4" Fig. 413  
 1 lb. wiping solder

Jan. 19, 1973 Renewed from 1/2 ft. outside curb stop  
 to a point 3 ft. inside curb stop.  
 3 1/2 ft. - 3/4" Copper tubing 3/4" Hays curb stop  
 2 wipe joints

1-27-99 M. Pavao Const. renewed from main to prop. line.  
 Stock: 19 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,  
 1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.  
 adapt.XS, 1- 5/8" x 3/4" Fig. 413.

3/16/99 OWNER'S DAUGHTER SUCARINA 991-3986

CALLED RE: RENEWAL QUOTED \$ 150-

(BENITO N. M. A. DUTCH) WAS SCHEDULED FOR 3/25/

SUCARINA CALLED TO CANCEL ON 3/23 - FATHER

WAS SELLING HOUSE & WAS NOT INTERESTED

IN RENEWAL.

(OVER)

DATE BEF. AFT. REMARKS

1-27-99 Tap reamed

4/3/99 1999/810215

3/9/05

2005/1102771

## METER HISTORY

## CHARGE OUTS

[illegible]