

APPLICATION No.: 17034 5/8"

LOCATION: 60-62 Covell St.

OWNER: Sam Julio

MEASURES: 5/8" 3/4" meter Ser. increased to 3/4" from
 curb stop to Bldg. 8/31/65
 E from Acushnet Ave. 512.9 ft.
 N from S line Covell 9.0 ft.
 W from E line House 13.0 ft.

Aug. 31, 1965 Renewed from $\frac{1}{2}$ ft. outside curb stop to meter
inside cellar 23 $\frac{1}{2}$ ft. of $\frac{3}{4}$ " copper tubing
 $\frac{3}{4}$ " cop. to cop. stop, fig. 415 - R. H.
1 lb. wiping solder

000000 000000 000000

5/31/12 - City crew renewed water service from the main to the curb stop

8 ft - 3/4" copper tubing; 1 -3/4" curb stop;
1 Caldwell stop box; 1 -5/8" x 3/4" Fig 413; Tap cleaned

Foreman: Frank Bento

[illegible]

CHARGE OUTS

[illegible]