

APPLICATION No.: 17759TAP CLEARED ✓LOCATION: 137 Hatch N. S., E. of ConduitOWNER: Edward Caron

MEASURES: 5/8" Copper
E From Conduit St. 175.0
S from N line Hatch St. 9.0 ft.
W from E line house 5.0 ft.

1/12/06 Renewed from main to property line
Stock: 35' of 3/4" copper tubing, 3/4" curb stop, stop box,
5/8 x 3/4 lead to copper adapt. xs, 5/8 x 3/4 Fig 413, tap reamed

9/29/10 - City crew renewed from 1/2 ft outside curb
stop to meter (12 ft inside property)

25 ft - 3/4" copper tubing. Foreman: Danny Perry

DATE

BEF.

AFT.

REMARKS

1/12/06 2:30 pm 2006-0204203

1/12/06 Tap Reamed

9/28/10 9:00 2010-3908068

[illegible]

CHARGE OUTS

[illegible]