

APPLICATION No.: 17785

## TAP CLEARED

LOCATION: 1085 Joyce St

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

8/11/87

tap reamed

MEASURES: 5/8 I Lead 1/1/1920  
E from Wildwood 155.8  
S from N Joyce St 8.8  
E from W house 6.4

8/11/87 renewed from main to a point 4.4'; renewed from 1/2' outside curb stop to a point 8.0'; stock: 13' of 3/4" cop. tubing; 1 - 3/4" curb stop; 1 stop box; 3 - 3/4 x 5/8 lead to cop adapt xs; 1 - 3/4 x 5/8 fig 413; tap reamed

3/14/13 city crew repaired cross connection - 4" sewer, 6" rain leader; stock: 3' - 4" PVC pipe, 3' - 6" PVC pipe, 2 - 6" clay to asbestos fernco, 1 - 4" clay to a.c.fernco, 1 - 6" x 6" x 4" WYE, 1 - 4" 45 degree bend; Foreman: R Aguiar

3/14/13 city crew renewed section of water service because it was in the way while repairing sewer cross connection. from the main to a point of 14'. Stock: 9' - 3/4" copper tubing, 1 - 3/4 curb stop, 1 - 5/8" x 3/4" xs lead to copper adapt. Foreman: R Aguiar

[illegible]

## CHARGE OUTS

[illegible]



JOYCE ST.

APPLICATION No.: 17785

TAP CLEARED <sup>8-11</sup> 87331051

LOCATION: 1085 Joyce N.S., E. of Wildwood

OWNER: H.M. Gay

MEASURES:

5/8"

E from

S from N line

E from W line

L lead

Wildwood

Joyce

house

155.8 ft.

8.8 ft.

6.4 ft.

8/11/87: Renewed from main to a point 4.4 ft.

Renewed from  $\frac{1}{2}'$  outside curb stop to a point 8.0 ft

Stock: 13.0 ft. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell stop box 3-3/4x5/8 lead to cop adap. xs

1 - 3/4x5/8 Fig. 413

=====

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

8/11/87: TAP REAMED

[illegible]

## CHARGE OUTS

[illegible]