

APPLICATION No.: 17874TAP CLEARED P318-167LOCATION: 437 Prescott W.S. N. of BrocktonOWNER: Cornell

MEASURES:

3/4"copper01-06-192110/10/122012-4008967

N from Brockton

317.0

E from W line Prescott

8.5

S from N line house

1.2

MAY 6 1983 --Renewed from 6" outside curb stop to the prop.
line. 7.0 ft. - 3/4" copper; 3/4" curb stop; stop box;
2-5/8" x 3/4" lead-cop. adapt. XXS;

- - - -

May 9, 1983: Renewed from main to the curb stop. 9.0 ft.
3/4" copper; 3/4" x 3/4" Fig. 413;

- - - -

10/16/12 - City crew renewed water service from curb
stop to meter
24 ft - 3/4" copper tubing; 1 Caldwell stop box

Foreman: R. Aguiar

[illegible]

CHARGE OUTS

[illegible]