

LOCATION: 126 Chestnut St.

OWNER: Preston B. Rowe

MEASURES: 3/4"

S from	Campbell	8.8 ft.
W from E line	Chestnut	7.4 ft.
S from N line	House	2.9 ft.

June 8, 61 Renewed from curb stop to 2½ ft. inside curb stop.

2½ ft. - 3/4" copper tubing; 2# wiping solder;

- - -

June 19, 69 Retapped service Due to cement lining CEA

1 - 3/4" Hays tap; 1- fig. 413 3/4" x 3/4" ;

1 ft. - 3/4" copper tubing; 1 wipe joint;

- - -

June 21, 1969 Renewed from the main to a point

1 ft. from the main. Due to cement lining CEA

1 ft. - 3/4" copper tubing; 1 wipe joint;

- - -

DATE

BEF.

AFT.

REMARKS

## METER HISTORY

## CHARGE OUTS

[illegible]