

APPLICATION No.: 19980

TAP CLEARED ✓

LOCATION: 57-59 Summit W.S. N. of Hillman

OWNER: Richard Woodacre

04/05/1924

10-26-00 Tap reamed

MEASURES: ~~3/4"~~ now 1" COPPER

N from	Hillman	180.7 ft.
E from W line	Summit	7.0 ft.
S from N line	House	6.4 ft.

January 15, 1963 Renewed from $\frac{1}{2}$ ft. outside curb stop to property line.

$6\frac{1}{2}$ ft. of $3/4"$ copper tubing 1 $3/4"$ cop. to cop. stop
2 lbs. wiping solder

10-26-00 Renewed from main to 1/2ft. outside curb stop.
Stock: 3 ft. - $3/4"$ Copper tubing, 1 - $3/4"$ Curb Stop(same)
1 - Caldwell Stop Box(same) 1 ~~$5/8"$~~ $3/4"$ x $3/4"$ cop to cop
cpg., comp., 1 - $5/8"$ x $3/4"$ Fig. 413. DW White to maintain cut.

8/22/08 - West End Water Main Rehab Contract # 4 - Perrina Const.
Renewed service from main to a point 7 ft
7 ft - 1" copper tubing; 1 - 1" Corp tap; 1 - 1" x $3/4"$ reducer
Inspected by Tim Ives, CDM

11/28/11 - New measures

N from N line Hillman St	180.7
E from W line Summit St	6.5
S from N line House	6.4
N from S line House	21.0
E from E line House	26.5
Main to Property Line	18.0
Pipe inside property	22.0

[illegible]

CHARGE OUTS

[illegible]

19980

TAP CLEARED

LOCATION: 57-59 Summit St (WS N x Hillman St) N x Hillman

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES:

11/28/11 - JLC Construction renewed water service from curb stop to meter. Owner charged \$70 inspection fee & \$7.19 for 1 -3/4" Fig 413. Inspected by Percy
New measures

[illegible]

CHARGE OUTS

[illegible]