

APPLICATION No.: 20382

LOCATION: 33 DeWolf W.S., N. of Durfee

OWNER: William Mc Carthy

**MEASURES:**

3/4 11

|               |        |       |
|---------------|--------|-------|
| N from        | Durfee | 313.8 |
| E from W line | DeWolf | 5.0   |
| S from N line | House  | 4.0   |

June 27, 1963 Renewed from  $\frac{1}{2}$  ft. outside curb stop to property line  
6 ft.  $\frac{3}{4}$ " copper tubing  $\frac{3}{4}$ " cop. to cop. stop, fig. 415  
2 lbs. wiping solder

APR 16 1982

Tilcon renewed service from the main to the curb stop 19.0 ft. - 3/4" copper; 1" x 3/4" Fig. 413;

9/23/03 Renewed from curb stop to inside cellar. (18' inside property line) Stock: 24 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; We also did the plumbing inside.

# TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS



## METER HISTORY

[illegible]

## CHARGE OUTS