

LOCATION: N.E.Cor. 2072-78 Acushnet Ave. and Wood

OWNER: F. Megrazymials

MEASURES:

5/8"

E from Acushnet Ave. 53.0 ft.  
 S from N line Wood 9.0 ft.  
 W from E line house 3.2 ft.

March 1, 1984 - Renewed from  $\frac{1}{2}$  ft. outside curb stop  
 to inside cellar.

12 ft. -  $\frac{3}{4}$ " copper tubing (3 ft. inside)1 -  $\frac{3}{4}$ " curb stop 1 stop box

Dec. 12, 1994 DPW while replacing cement ribbon sidewalk - broke out stop box.  
 Delivered 1 Stop box, complete - Service was marked off by Water Dept.  
 DPW to maintain this cut.

1-30-98 M. Pavao renewed service from main to the property line.  
 $\frac{3}{4}$ " Copper tubing, 1- $\frac{3}{4}$ " Curb Stop, 1-Stop Box, 1- $\frac{3}{4}$ "x $\frac{3}{4}$ "  
 cop to cop cplg., Information rec'd from Tibbets Eng.

DATE

BEF.

AFT.

REMARKS

## METER HISTORY

## CHARGE OUTS.

[illegible]