

20812

DATE _____

BEF.

AFT.

REMARKS

6/4/73

Reamed

3/4"

Rockdale Ave.

274.0

Fairmont

8.7

House

2.2

House

18.3

4' of 3/4" copper tubing

2 wiped joints

the main to inside cellar.

43 ft. - 3/4" Copper tubing (11 ft. inside)

3/4" Hays curb stop 3/4" x 1" Fig. 413

Rehab Contract # 4 - Perrina Const.

Renewed water service from main to a point 5 ft

5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer

Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS
