

APPLICATION No.: 2192 3/4"

TAP CLEARED

LOCATION: 79 Court St.

OWNER: Geo. H. Batchelor

MEASURES: 3/4" S x S line House 4.6 ft.
W from Cottage 102.3 ft. ~~100.3 ft.~~
S from N line Court 5.0 ft. ~~6.8 ft.~~
E from W line Body of House 10.1 ~~11.5 ft.~~

Oct. 16, 1972 Renewed from 6" outside curb stop to inside cellar.
 17½ ft. - 3/4" Copper tubing w/pipe joint
 3/4" Hays curb stop 3/4" coupling (at property line)

July 21, 1971 Renewed from $\frac{1}{2}$ ft. outside curb stop to property line
7 ft. - $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " Hays curb stop
2 wipe joints $\frac{5}{8}$ " x $\frac{3}{4}$ " Adaptor

Oct. 4, 1974 Renewed from the main to a point 6 ft. from
the main.
6 ft. - 3/4" Copper tubing 1" x 3/4" Fig. 413
3/4" x 3/4" Ford lead to cop. adaptor XS
(6 ft. from the main)

Federico supplied the stock, labor, excavated & will maintain trench.

Nov. 6, 1974 Renewed from the new 16" main in Court
St. to a point 3 ft. outside property line.
✓ 23 ft. - 3/4" Copper tubing 3/4" McDonald tap
3/4" McDonald curb stop Buffalo Stop Box
3/4" x 3/4" Ford lead to cop. adapt. XS
(3 ft. from line)

METER HISTORY

[illegible]

CHARGE OUTS