

APPLICATION No.:

22071

LOCATION:

OWNER:

31-313

**MEASURES:**

E X W Line Tobey Lane

E X W Line Tobey Lane

S X N Tobey St

S X Center of Pit

1" Copper Service 11/30/2017

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in. Water pressure 65

Distance from main to curb stop (ft) 162

Distance curb stop to meter (ft) 49.5

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 211.5

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

Remarks: placed 12" by 6" x 1" corp wrap on

6" CI main

TAP CLEARED

DATE \_\_\_\_\_

**BEF.**

AFT.

REMARKS

17.2 ft

2.8 ft

8.2 ft

10.4 ft

[illegible]

## CHARGE OUTS

