

LOCATION: 4622 Acushnet Ave.

OWNER: Albert Anderson

7/30/1948

DATE

BEF.

AFT.

REMARKS

MEASURES: S from center 2nd hyd. from City line 80.0 ft.
W from E line Acushnet Ave. 3.4 ft.
S from N line Bldg. 4.3 ft.

11/3/94: REnewed from main to a point 3ft in front of main
Stock: 1" copper tubing (by contractor) 1-3/4x5/8 lead-cop
adapt.ssx (by city) 1-1" corporation tap (by contractor)
NOTE: because 3/4" tap was pulled out had to install 1" tap
NELSON CARDOSA contractor while digging to install sewer line
pulled out 3/4" service & tap from 36" water main
F.Bento

=====

4/7/09 - North End Pressure Project - City crew tied service into
new 12" water main in Acushnet Ave - Renewed service from main
to a point 3 ft
3 ft - 3/4" copper tubing; 1 - 3/4" x 3/4" cop to cop cplg. comp
Foreman: Frank Bento

03/21/14 City crew renewed service 6ft from curb stop
Stock: 6ft - 3/4" copper tubing; 2 - 3/4" curb stop;
1 - Caldwell stop box; J. Medeiros

METER HISTORY

CHARGE OUTS

[illegible]