Tel. 2-4202

October 9, 1969

#28057

Dubal Realty Corp. by
Leonard Alfonso
E. S. Beech St.
N. x Hillman St.

Please install 1" copper service to supply ranch house. Meter: inside cellar wall. Lay with drain.

Measures of 1" Curb Stop:

S x S line Maxfield Street 171.6
W x E " Beech St. 7.0
N x N " House 1.0
27.0

Main is 26 ft. W x E line Work done October 24, 1969

55° of 1" copper by owner: 26° out. 29° 14.00 1 Buffalo Stop Box, Complete . 10.00 Carting. . . . 5.00 Mueller Beloo Tapping Machine Use. . . 14.00 2 1" meter couplings @ 2.25 ea 4 . . . Loader use: 3 hrs. @ 7.00 hr. . . . . Compressor use: 1/2 hr. @ 6.00 hr . . 3.00 1 St. cut: 18° x 24° Mar. @ 1.78° +5.08 37.04 1 Sidewalk cut: 8° x 21. DIRT. \$152.88