

Tel. 5-1743

22 Tarkiln Hill Rd

June 1, 1970

119

MT

#28196

D. J. Realty Corp.

S. S. Harwich St., W. x Acush. Ave.

Please install 1" copper service to supply
cape cottage. Meter: inside cellar wall. Lay
with drain.

Measures of 1" Curb Stop:

E x E line	Plymton St.	4.6 ft.
N x S	7 Harwich St.	11.0 ft.
W x E	" House	16.5 ft.
N x N	" "	24.0 ft.

Main is 18 ft. N x S line.

Work done August 14, 1970

183.67