APPLICATION No.: 29970	TAP CLEARED			
LOCATION: 452 Cottage St	DATE	BEF.	AFT.	REMARKS
OWNER:				
MEASURES: Oct. 8,1981 S X S line Willis St 49.8 ft W X E line Cottage St 7.4 ft N X N line Bldg. 2.0 ft W X W line Bldg. 7.4 ft Main is 30 ft. W X E line. 1" CopperService 03/24/2020 Lead Service Line Replacement Program Phase 1 Contractor P Gioioso & Son Type CU, Diameter (in) 1, Water Pressure 50 Distance from main to curb stop (ft) 23.3 Distance curb stop to meter (ft) 10 Distance from curb face to curb stop (ft) 1.3 Depth of service (ft) 4.0 Total length of new pipe installed (ft) 26.8 Curb stop replaced: yes, size 1" Corporation replaced: yes, size 1" Ball valve replaced: no, size 0.75 Remark: 1-3/4" union installed where shown				

