

12 APPLICATION No.: 30247  
LOCATION: E.S. Kingston St. N x Dawson st.  
OWNER: Frederick Philipp

TAP. CLEARED ✓

MEASURES: 1" Copper Oct. 11, 1985

S x N line Dawson St. 2.5 ft.  
E x W line Kingston St. 7.5 ft.  
S x ctr. of meter pit 9.0 ft.  
(South box for east service)

Measure of 1" curb stop inside Kingston St.  
N x S line house 11.0 ft.  
W x W line house 55.0 ft.  
W x E line Kingston St. 28.0 ft.  
N x center of meter pit 105.6 ft.

Note: 6 ft. north x curb stop box - service  
bends easterly to go into bldg. just N x sewer in  
sidewalk..

-----  
2/24/09 - City crew tied existing water service into new 8" water  
main in Kingston St, abandoned meter pit and killed services off  
Dawson St. New Measures below. Foreman: Danny Perry

N from N line Dawson St 125.5  
W from E line Kingston St 8.5  
S from N line House 26.5  
N from S line House 16.0  
W from W line House 26.8  
Main to property line 32.0  
Pipe inside property 20.0

## METER HISTORY

## CHARGE OUTS

[illegible]