

194 County St

APPLICATION No.: 3120

TAP CLEARED

LOCATION: _____

OWNER: _____

31-313

MEASURES:

June 1, 1878

N from Thompson St 45.8'

W from E line County St 4.0'

S from N line House 10.3'

1" COPPER SERVICE

11-19-2018: Lead service line replacement program

Phase 1, Contractor: P. Gioioso & Sons

TYPE: CU, Diameter 1, Water Pressure 95

Distance from main to curb stop 24'

Distance curb stop to meter 20'

Distance from curb face to curb stop 1.7'

Depth of service 3.7'

Total length of new pipe installed 20'

curb stop replaced: NO Size 3/4"

Corporation replaced: NO Size 3/4"

Ball Valve furnished: YES Size 1"

Remarks: 1- 3/4" union installed 1LF outside curb stop

DATE

BEF.

AFT.

REMARKS

7-10-75 Reamed

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

