

APPLICATION No.: 31699

TAP CLEARED

LOCATION: W .S. Service Rd. Wastewater Tr. Plant

DATE

BEF.

AFT.

REMARKS

OWNER: Dick Corp.

FORT RODMAN

31-313

MEASURES: 2" Copper tubing March 19, 1993

S x S line Rodney French Blvd. (S) 779.0 ft.

~~N x S line trailer 18.5 ft.~~~~S x N line trailer 34.5 ft.~~~~W x meter pit 7.0 ft.~~~~E x E line trailer 103.4 ft.~~

Main to curb stop 34.5 ft.

Note: This service is tapped off F.S. #28808

April 27, 2001 Former trailer 2" service extended to supply Yacht Club. Merak Const.
 installed a 1½" copper service from existing meter pit. Cont. removed all 2" fittings from pit.
 Installed 2" x 1½" reducer bushing on existing 2" service in pit, 5 ft. W x 2" curb stop.
 Cont. installed 1 ½" copper from pit into new addition on north side of bldg. Pit to be filled with sand.

Measures of existing 2" curb stop:

N x N line transformer pad 8.6 ft.

N x N line bldg. 38.7 ft.

E x E line bldg. 28.5 ft.

W x E line Bldg. 14.3 ft. Insp. M. Rose

[illegible]

CHARGE OUTS

[illegible]