# 30 %	#30 .07					
90 APPLICATION No.: #31798		TAP	CLEARED			
LOCATION: S.S. Grant St. E x Cornell St.	DATE	BEF.	AFT.	REMARKS		
OWNER:Long Realty, Inc.						
MEASURES: 1" Copper tubing Nov. 8, 1993						
E x E line cornell St. 196.0 ft.						
N x S line Grant St. 8.0 ft.						
line service						
Main to curb stop 9.3 ft.						
Oct. 6, 1994 Pico Const. installed 1" Copper tubing from the curb stop to inside cellar. Insp. by F. Bento Note: 12" Gas main runs E & W on SS Grant St. sidewalk. 1" service installed crossing under 12" gas main from curb stop 12" Gas main - 3 ft. deep. Additional measures:	_					
E x W line house N x N line house W x E line house 1.5 ft. 27.0 ft. 30.8 ft. 12" Gas main - 3.2 ft. S x curb stop.						
5/20/08 - West End Water Main Rehab Contract # 4 - Perrina Const Renewed water service from main to a point 5 ft 5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 1" cop cplg Inspected by Tim Ives, CDM						

METER HISTORY									CHARGE OUTS			
DATE	SET	SIZE	MAKE	NUMBER	READING	TEST		TEST			REMARKS	
	OUT								REMARKS			
									194			
								-				
- 9												
				*								
		-										
		1				1	1	1				