

3264

LOCATION:

31-313

Nov 29, 1878

N from Oak St 88.5'

E from W Line Dartmouth St 7.4'

S from N Line body of house 2.8'

1" COPPER SERVICE

11/27/2018: Lead service line replacement program phase1

Contractor: P. Gioioso & Sons

TYPE CU, Diameter 1inch, Water Pressure 90

Distance from main to curb stop 28'

Distance curb stop to meter 16'

Distance from curb face to curb stop 1.5'

Depth of service 4.0'

Total length of new pipe installed 16'

Remarks: 1-3/4" union installed 1LF outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

8-6-58 reamed;

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

