

P 132 I
L 45

33344

APPLICATION No.:

TAP CLEARED

LOCATION: ES Acushnet Ave - 180' S x Foley Dr

DATE _____

BEF.

AFT.

REMARKS

OWNER:

31-313

31-313 Contractor: City of New Bedford - DPI
MEASURES: North End Pressure Project

3/4" Copper 06-12-2007

S from S line Foley Dr	138.0
------------------------	-------

S from Hydrant # 5-0248 76.0

W from E line Acushnet Ave	4.0
----------------------------	-----

S from S line # 3166 Acushnet Ave 29.0

N from N line # 3166R Acushnet Ave 11.0

Main to Property Line	37.0
-----------------------	------

Pipe inside Property

6/12/07 - North End Pressure Project - City crew
installed this service

45 ft - 3/4" copper tubing; 1 - 3/4" curb stop;
1 Caldwell stop box; 1 - 3/4" Corp Tap

Foreman: Dennis Monty

METER HISTORY

[illegible]

CHARGE OUTS